


COMPLETION REPORT


1	Name Of Work & Job Code	Improvements to Roads And Drains At Mallasandra Colony Surrounding Area In Ward No.13 Shettyhalli Sub Division 013-20-000071	
2	Sanctioned Estimate No.& Date (AS & TS No)	EE/DD/AS/202/2019-20, Dated:30.01.2020 SE/DZ/TS/16/2019-20, Dated:03.02.2020	
3	Head Of Account which is chargeable	P-1878	
4	Work Order No. & Date	EE/DD/WO/548/2019-20, Date:14-02-2020	
5	Name Of Contractor	KRIDL	
6	Time Stipulated for Completion of work	180 Days	
7	Date Of Commencement	EE/DD/WO/548/2019-20, Date:14-02-2020	
8	Date Of Completion	12/08/2020	
9	Delay in Execution of Work	-	
10	Measurement recorded in	M.B No: 4879 - 14.02.20 to 12.08.20	
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 4879	
12	Name of the office/official in charge of the work		
13	a) Asst.Eng./Junior Eng	Venkateshappa	
14	b) Asst.Exe Engineer	Nagesha mally	
Sanctioned Estimate Amount		Amount Claims As Per Actually Vide As per bills	
		DIFFERENCE	
		Excess	Savings
RS.5300000.00		5289884.50 5289624.50	10116 = 00

15.Certified that the above work has been completed within the stipulated time noted in the Work Order

16.Certified that the contractor has delayed and completed the work for which necessary fine

17.Certified that the above work has been executed by the contractor satisfactory .


ASSISTANT ENGINEER


ASSISTANT EXECUTIVE ENGINEER
ಶಿಬಿರ ಕುಟುಂಬ, ವಾಸರಹಳ್ಳಿ ಮಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ


EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-56